






































































































































































ID		Task Mode	Task Name	Duration	Start	Finish
305			Pulling Underground Wire (Pantel)	7 days	Thu 9/14/23	Fri 9/22/23
306			Electrical Overhead (Pantel)	7 days	Thu 9/14/23	Fri 9/22/23
307			Commissioning/De-Commissioning (Pantel)	7 days	Thu 9/14/23	Fri 9/22/23
308			Demo Existing Poles & Foundations (Pantel)	7 days	Thu 9/14/23	Fri 9/22/23
309			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Mon 9/25/23	Wed 9/27/23
310			<b>TO-17A (Prospect Ave &amp; Irwin Ave)</b>			
311			Sawcut (JP Hogan)	3 days	Fri 5/6/22	Tue 5/10/22
312			Demo Curb & Sidewalk / Curb Drains / Grading	4 days	Thu 10/13/22	Tue 10/18/22
313			Install Curb (A&K)	2 days	Wed 10/19/22	Thu 10/20/22
314			Prep & Install Sidewalks	2 days	Fri 10/21/22	Mon 10/24/22
315			Restoration, Signs, Pave Driveways	2 days	Tue 10/25/22	Wed 10/26/22
316			Winter Shutdown (Activity Dependent Upon Weather)	108 days	Thu 11/17/22	Mon 4/17/23
317			Milling (Jorrey)	2 days	Wed 5/17/23	Thu 5/18/23
318			Paving Road	2 days	Fri 5/19/23	Mon 5/22/23
319			Striping (Sealcoat USA)	5 days	Mon 6/19/23	Fri 6/23/23
320			Clean, Punchlist, Closeout	2 days	Mon 6/26/23	Tue 6/27/23
321			<b>PHASE II</b>			
322			Survey (Lanc & Tully)	153 days	Thu 4/13/23	Thu 11/16/23
323			Utility Relocation (Utility Companies)	150 days	Tue 4/18/23	Thu 11/16/23
324			Work Zone Traffic Control	150 days	Tue 4/18/23	Thu 11/16/23
325			<b>Fabrication</b>			
326			Curb	79 days	Mon 2/27/23	Fri 6/16/23
327			Traffic Signal Poles	138 days?	Mon 3/20/23	Mon 10/2/23
328			Pedestrian Poles	138 days?	Mon 3/20/23	Mon 10/2/23
329			Vaults/Hatches	107 days	Tue 2/28/23	Fri 7/28/23
330			<b>TO-10 (West Main St-Canal St &amp; West Main St-James St &amp; West Main St-Canal St)</b>			
331			Sawcut (JP Hogan)	3 days	Mon 4/10/23	Wed 4/12/23
332			Demo Curb & Sidewalk / Curb Drains / Grading	40 days	Tue 4/18/23	Tue 6/13/23
333			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	15 days	Wed 5/31/23	Tue 6/20/23
334			Install Curb (A&K)	10 days	Mon 6/5/23	Wed 6/21/23
335			Prep & Install Sidewalks	11 days	Tue 6/6/23	Fri 6/23/23
336			Drainage Improvements	6 days	Wed 6/14/23	Wed 6/21/23
337			Restoration, Signs, Pave Driveways	1 day	Mon 6/26/23	Mon 6/26/23
338			Milling (Jorrey)	1 day	Tue 7/25/23	Tue 7/25/23
339			Paving Road	2 days	Tue 8/1/23	Wed 8/2/23
340			Textured Crosswalk (Harbour Roads)	2 days	Wed 8/23/23	Thu 8/24/23
341			Striping (Sealcoat USA)	3 days	Thu 8/10/23	Mon 8/14/23










































ID	 Task Mode	Task Name	Duration	Start	Finish
342		 Wire Traffic Signals & Ped Poles (Pantel)	7 days	Mon 10/16/23	Tue 10/24/23
343		 Pulling Underground Wire (Pantel)	7 days	Mon 10/16/23	Tue 10/24/23
344		 Electrical Overhead (Pantel)	7 days	Mon 10/16/23	Tue 10/24/23
345		 Commissioning/De-Commissioning (Pantel)	7 days	Mon 10/16/23	Tue 10/24/23
346		 Demo Existing Poles & Foundations (Pantel)	7 days	Mon 10/16/23	Tue 10/24/23
347		 Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Wed 10/25/23	Fri 10/27/23
348		 Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
349		 <b>SC-05 (Canal St (Downstation) &amp; Canal St (Upstation))</b>			
350		 Sawcut (JP Hogan)	3 days	Mon 4/10/23	Wed 4/12/23
351		 Demo Curb & Sidewalk / Curb Drains / Grading	20 days	Tue 5/23/23	Tue 6/20/23
352		 Install Curb (A&K)	15 days	Mon 6/5/23	Wed 6/28/23
353		 Prep & Install Sidewalks	9 days	Tue 6/6/23	Wed 6/21/23
354		 Drainage Improvements	3 days	Tue 5/23/23	Thu 5/25/23
355		 Restoration, Signs, Pave Driveways	1 day	Thu 6/22/23	Thu 6/22/23
356		 Milling (Jorrey)	4 days	Wed 7/26/23	Mon 7/31/23
357		 Paving Road	2 days	Tue 8/1/23	Wed 8/2/23
358		 Striping (Sealcoat USA)	3 days	Thu 8/10/23	Mon 8/14/23
359		 Clean, Punchlist, Closeout	2 days	Tue 8/15/23	Wed 8/16/23
360		 Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
361		 <b>TO-11 (West Main St (Left)-South St (Right) &amp; West Main St-South St (Right))</b>			
362		 Sawcut (JP Hogan)	3 days	Mon 4/10/23	Wed 4/12/23
363		 Demo Curb & Sidewalk / Curb Drains / Grading	20 days	Mon 5/15/23	Mon 6/12/23
364		 Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	25 days	Tue 5/16/23	Tue 6/20/23
365		 Install Curb (A&K)	8 days	Mon 6/12/23	Wed 6/21/23
366		 Prep & Install Sidewalks	9 days	Tue 6/13/23	Fri 6/23/23
367		 Vaults/Hatches	14 days	Fri 8/18/23	Thu 9/7/23
368		 Restoration, Signs, Pave Driveways	1 day	Mon 6/26/23	Mon 6/26/23
369		 Milling (Jorrey)	1 day	Tue 7/25/23	Tue 7/25/23
370		 Paving Road	2 days	Tue 8/1/23	Wed 8/2/23
371		 Textured Crosswalk (Harbour Roads)	1 day	Fri 8/25/23	Fri 8/25/23
372		 Striping (Sealcoat USA)	3 days	Thu 8/10/23	Mon 8/14/23
373		 Wire Traffic Signals & Ped Poles (Pantel)	7 days	Wed 10/25/23	Thu 11/2/23
374		 Pulling Underground Wire (Pantel)	7 days	Wed 10/25/23	Thu 11/2/23
375		 Electrical Overhead (Pantel)	7 days	Wed 10/25/23	Thu 11/2/23
376		 Commissioning/De-Commissioning (Pantel)	7 days	Wed 10/25/23	Thu 11/2/23
377		 Demo Existing Poles & Foundations (Pantel)	7 days	Wed 10/25/23	Thu 11/2/23
378		 Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Fri 11/3/23	Tue 11/7/23











































ID		Task Mode	Task Name	Duration	Start	Finish
379			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
380			<b>TO-09 (Canal St-Fulton St (Right) &amp; Canal St-Fulton St (Left) &amp; Fulton St-Wawayanda Ave)</b>			
381			Sawcut (JP Hogan)	4 days	Thu 4/13/23	Tue 4/18/23
382			Demo Curb & Sidewalk / Curb Drains / Grading	35 days	Mon 5/15/23	Mon 7/3/23
383			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	25 days	Tue 5/16/23	Tue 6/20/23
384			Install Curb (A&K)	13 days	Mon 6/5/23	Wed 7/19/23
385			Prep & Install Sidewalks	14 days	Tue 6/6/23	Thu 7/20/23
386			Drainage Improvements	5 days	Tue 6/27/23	Mon 7/3/23
387			Restoration, Signs, Pave Driveways	1 day	Fri 7/21/23	Fri 7/21/23
388			Milling (Jorrey)	4 days	Wed 7/26/23	Mon 7/31/23
389			Paving Road	3 days	Thu 8/3/23	Mon 8/7/23
390			Textured Crosswalk (Harbour Roads)	2 days	Mon 8/28/23	Tue 8/29/23
391			Striping (Sealcoat USA)	3 days	Thu 8/10/23	Mon 8/14/23
392			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Fri 11/3/23	Mon 11/13/23
393			Pulling Underground Wire (Pantel)	7 days	Fri 11/3/23	Mon 11/13/23
394			Electrical Overhead (Pantel)	7 days	Fri 11/3/23	Mon 11/13/23
395			Commissioning/De-Commissioning (Pantel)	7 days	Fri 11/3/23	Mon 11/13/23
396			Demo Existing Poles & Foundations (Pantel)	7 days	Fri 11/3/23	Mon 11/13/23
397			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Tue 11/14/23	Thu 11/16/23
398			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
399			<b>TO-08 (Fulton St-South St (Left) &amp; Fulton-St-South St (Right))</b>			
400			Sawcut (JP Hogan)	4 days	Thu 4/13/23	Tue 4/18/23
401			Demo Curb & Sidewalk / Curb Drains / Grading	35 days	Mon 5/15/23	Mon 7/3/23
402			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	20 days	Tue 5/16/23	Tue 6/13/23
403			Install Curb (A&K)	11 days	Mon 6/5/23	Wed 7/12/23
404			Prep & Install Sidewalks	11 days	Wed 6/7/23	Thu 7/13/23
405			Drainage Improvements	6 days	Mon 5/15/23	Mon 5/22/23
406			Restoration, Signs, Pave Driveways	2 days	Fri 7/14/23	Mon 7/17/23
407			Milling (Jorrey)	4 days	Wed 7/26/23	Mon 7/31/23
408			Paving Road	3 days	Thu 8/3/23	Mon 8/7/23
409			Textured Crosswalk (Harbour Roads)	2 days	Wed 8/30/23	Thu 8/31/23
410			Striping (Sealcoat USA)	3 days	Thu 8/10/23	Mon 8/14/23
411			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Tue 11/14/23	Wed 11/22/23
412			Pulling Underground Wire (Pantel)	7 days	Tue 11/14/23	Wed 11/22/23
413			Electrical Overhead (Pantel)	7 days	Tue 11/14/23	Wed 11/22/23
414			Commissioning/De-Commissioning (Pantel)	7 days	Tue 11/14/23	Wed 11/22/23
415			Demo Existing Poles & Foundations (Pantel)	7 days	Tue 11/14/23	Wed 11/22/23

ID		Task Mode	Task Name	Duration	Start	Finish
416			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	2 days	Fri 11/24/23	Mon 11/27/23
417			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
418			<b>TO-07 (Fulton St-East Ave (Left) &amp; Fulton St-East Ave (Right))</b>			
419			Sawcut (JP Hogan)	4 days	Thu 4/13/23	Tue 4/18/23
420			Demo Curb & Sidewalk / Curb Drains / Grading	35 days	Mon 5/15/23	Mon 7/3/23
421			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	20 days	Tue 5/16/23	Tue 6/13/23
422			Install Curb (A&K)	11 days	Mon 6/5/23	Wed 7/12/23
423			Prep & Install Sidewalks	10 days	Wed 6/7/23	Thu 7/13/23
424			Drainage Improvements	8 days	Mon 5/15/23	Wed 5/24/23
425			Restoration, Signs, Pave Driveways	2 days	Fri 7/14/23	Mon 7/17/23
426			Milling (Jorrey)	4 days	Wed 7/26/23	Mon 7/31/23
427			Paving Road	3 days	Thu 8/3/23	Mon 8/7/23
428			Textured Crosswalk (Harbour Roads)	2 days	Fri 9/1/23	Mon 9/4/23
429			Striping (Sealcoat USA)	3 days	Thu 8/10/23	Mon 8/14/23
430			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Fri 11/24/23	Mon 12/4/23
431			Pulling Underground Wire (Pantel)	7 days	Fri 11/24/23	Mon 12/4/23
432			Electrical Overhead (Pantel)	7 days	Fri 11/24/23	Mon 12/4/23
433			Commissioning/De-Commissioning (Pantel)	7 days	Fri 11/24/23	Mon 12/4/23
434			Demo Existing Poles & Foundations (Pantel)	7 days	Fri 11/24/23	Mon 12/4/23
435			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Tue 12/5/23	Thu 12/7/23
436			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
437			<b>TO-06 (Fulton St- Academy Ave (Left) &amp; Academy Ave-Sterling St (Right) &amp; Fulton St-Academy Ave (Right))</b>			
438			Sawcut (JP Hogan)	4 days	Wed 4/19/23	Mon 4/24/23
439			Demo Curb & Sidewalk / Curb Drains / Grading	44 days	Mon 5/15/23	Thu 7/20/23
440			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Tue 5/16/23	Tue 5/30/23
441			Install Curb (A&K)	14 days	Mon 6/5/23	Mon 7/24/23
442			Prep & Install Sidewalks	14 days	Wed 6/7/23	Tue 7/25/23
443			Drainage Improvements	3 days	Mon 6/5/23	Wed 6/7/23
444			Restoration, Signs, Pave Driveways	2 days	Wed 7/26/23	Thu 7/27/23
445			Milling (Jorrey)	2 days	Tue 8/1/23	Wed 8/2/23
446			Paving Road	2 days	Tue 8/8/23	Wed 8/9/23
447			Textured Crosswalk (Harbour Roads)	2 days	Wed 9/6/23	Thu 9/7/23
448			Striping (Sealcoat USA)	3 days	Thu 8/10/23	Mon 8/14/23
449			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Tue 12/5/23	Wed 12/13/23
450			Pulling Underground Wire (Pantel)	7 days	Tue 12/5/23	Wed 12/13/23
451			Electrical Overhead (Pantel)	7 days	Tue 12/5/23	Wed 12/13/23
452			Commissioning/De-Commissioning (Pantel)	7 days	Tue 12/5/23	Wed 12/13/23






































ID		Task Mode	Task Name	Duration	Start	Finish
453			Demo Existing Poles & Foundations (Pantel)	7 days	Tue 12/5/23	Wed 12/13/23
454			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Thu 12/14/23	Mon 12/18/23
455			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
456			<b>TO-05 (Academy Ave-Genung St (Right)) &amp; Academy Ave-Genung St (Left))</b>			
457			Sawcut (JP Hogan)	4 days	Wed 4/19/23	Mon 4/24/23
458			Demo Curb & Sidewalk / Curb Drains / Grading	24 days	Tue 6/13/23	Thu 7/20/23
459			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Wed 6/14/23	Tue 6/27/23
460			Install Curb (A&K)	8 days	Thu 6/29/23	Mon 7/24/23
461			Prep & Install Sidewalks	8 days	Fri 6/30/23	Tue 7/25/23
462			Drainage Improvements	2 days	Fri 7/14/23	Mon 7/17/23
463			Restoration, Signs, Pave Driveways	2 days	Wed 7/26/23	Thu 7/27/23
464			Milling (Jorrey)	2 days	Tue 8/1/23	Wed 8/2/23
465			Paving Road	2 days	Tue 8/8/23	Wed 8/9/23
466			Textured Crosswalk (Harbour Roads)	1 day	Fri 9/8/23	Fri 9/8/23
467			Striping (Sealcoat USA)	3 days	Thu 8/10/23	Mon 8/14/23
468			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Thu 12/14/23	Fri 12/22/23
469			Pulling Underground Wire (Pantel)	7 days	Thu 12/14/23	Fri 12/22/23
470			Electrical Overhead (Pantel)	7 days	Thu 12/14/23	Fri 12/22/23
471			Commissioning/De-Commissioning (Pantel)	7 days	Thu 12/14/23	Fri 12/22/23
472			Demo Existing Poles & Foundations (Pantel)	7 days	Thu 12/14/23	Fri 12/22/23
473			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Tue 12/26/23	Thu 12/28/23
474			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
475			<b>SC-04 (Academy Ave-Preston St-Dolson Ave (Right) &amp; Academy Ave-Hoffman St (Left))</b>			
476			Sawcut (JP Hogan)	4 days	Wed 4/19/23	Mon 4/24/23
477			Demo Curb & Sidewalk / Curb Drains / Grading	24 days	Tue 6/13/23	Thu 7/20/23
478			Install Curb (A&K)	7 days	Thu 6/29/23	Mon 7/24/23
479			Prep & Install Sidewalks	8 days	Fri 6/30/23	Tue 7/25/23
480			Drainage Improvements	3 days	Fri 7/14/23	Tue 7/18/23
481			Restoration, Signs, Pave Driveways	1 day	Wed 7/26/23	Wed 7/26/23
482			Milling (Jorrey)	2 days	Tue 8/1/23	Wed 8/2/23
483			Paving Road	2 days	Tue 8/8/23	Wed 8/9/23
484			Striping (Sealcoat USA)	3 days	Thu 8/10/23	Mon 8/14/23
485			Clean, Punchlist, Closeout	2 days	Tue 8/15/23	Wed 8/16/23
486			Winter Shutdown (Activity Dependent Upon Weather)	107 days	Fri 11/17/23	Thu 4/18/24
487			<b>SC-03 (Dolson Ave (Right) &amp; Dolson Ave (Left))</b>			
488			Sawcut (JP Hogan)	3 days	Thu 6/8/23	Mon 6/12/23

ID		Task Mode	Task Name	Duration	Start	Finish
489			Demo Curb & Sidewalk / Curb Drains / Grading	23 days	Thu 6/29/23	Mon 8/7/23
490			Install Curb (A&K)	7 days	Mon 7/17/23	Mon 8/14/23
491			Prep & Install Sidewalks	8 days	Tue 7/18/23	Wed 8/16/23
492			Drainage Improvements	1 day	Tue 8/1/23	Tue 8/1/23
493			Restoration, Signs, Pave Driveways	2 days	Thu 8/17/23	Fri 8/18/23
494			Milling (Jorrey)	2 days	Fri 8/18/23	Mon 8/21/23
495			Paving Road	2 days	Tue 8/22/23	Wed 8/23/23
496			Striping (Sealcoat USA)	2 days	Wed 8/30/23	Thu 8/31/23
497			Clean, Punchlist, Closeout	2 days	Fri 9/1/23	Mon 9/4/23
498			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
499			<b>SC-02 (Dolson Ave-Bennett St (Right) &amp; Dolson Ave-Bennett St (Left))</b>			
500			Sawcut (JP Hogan)	3 days	Thu 6/8/23	Mon 6/12/23
501			Demo Curb & Sidewalk / Curb Drains / Grading	23 days	Thu 6/29/23	Mon 8/7/23
502			Install Curb (A&K)	7 days	Mon 7/17/23	Mon 8/14/23
503			Prep & Install Sidewalks	8 days	Tue 7/18/23	Wed 8/16/23
504			Drainage Improvements	4 days	Tue 8/1/23	Fri 8/4/23
505			Restoration, Signs, Pave Driveways	1 day	Thu 8/17/23	Thu 8/17/23
506			Milling (Jorrey)	2 days	Fri 8/18/23	Mon 8/21/23
507			Paving Road	2 days	Tue 8/22/23	Wed 8/23/23
508			Striping (Sealcoat USA)	2 days	Wed 8/30/23	Thu 8/31/23
509			Clean, Punchlist, Closeout	2 days	Fri 9/1/23	Mon 9/4/23
510			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
511			<b>TO-04 (Dolson Ave (Right) &amp; Dolson Ave-Bedford Ave (Left))</b>			
512			Sawcut (JP Hogan)	3 days	Thu 6/8/23	Mon 6/12/23
513			Demo Curb & Sidewalk / Curb Drains / Grading	23 days	Thu 6/29/23	Mon 8/7/23
514			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Fri 6/30/23	Fri 7/14/23
515			Install Curb (A&K)	7 days	Mon 7/17/23	Mon 8/14/23
516			Prep & Install Sidewalks	8 days	Tue 7/18/23	Wed 8/16/23
517			Drainage Improvements	1 day	Tue 8/1/23	Tue 8/1/23
518			Restoration, Signs, Pave Driveways	1 day	Thu 8/17/23	Thu 8/17/23
519			Milling (Jorrey)	2 days	Fri 8/18/23	Mon 8/21/23
520			Paving Road	2 days	Tue 8/22/23	Wed 8/23/23
521			Textured Crosswalk (Harbour Roads)	1 day	Thu 9/14/23	Thu 9/14/23
522			Striping (Sealcoat USA)	2 days	Wed 8/30/23	Thu 8/31/23
523			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Tue 12/26/23	Thu 1/4/24
524			Pulling Underground Wire (Pantel)	7 days	Tue 12/26/23	Thu 1/4/24
525			Electrical Overhead (Pantel)	7 days	Tue 12/26/23	Thu 1/4/24
526			Commissioning/De-Commissioning (Pantel)	7 days	Tue 12/26/23	Thu 1/4/24

ID		Task Mode	Task Name	Duration	Start	Finish
527			Demo Existing Poles & Foundations (Pantel)	7 days	Tue 12/26/23	Thu 1/4/24
528			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Fri 1/5/24	Tue 1/9/24
529			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
530			<b>TO-03 (Dolson Ave (Right) &amp; Dolson Ave (Left))</b>			
531			Sawcut (JP Hogan)	1 day	Tue 6/13/23	Tue 6/13/23
532			Demo Curb & Sidewalk / Curb Drains / Grading	16 days	Mon 7/17/23	Mon 8/7/23
533			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Tue 7/18/23	Mon 7/31/23
534			Install Curb (A&K)	6 days	Tue 7/25/23	Thu 8/10/23
535			Prep & Install Sidewalks	7 days	Wed 7/26/23	Mon 8/14/23
536			Drainage Improvements	4 days	Tue 8/1/23	Fri 8/4/23
537			Restoration, Signs, Pave Driveways	1 day	Tue 8/15/23	Tue 8/15/23
538			Milling (Jorrey)	2 days	Fri 8/18/23	Mon 8/21/23
539			Paving Road	2 days	Tue 8/22/23	Wed 8/23/23
540			Textured Crosswalk (Harbour Roads)	1 day	Fri 9/15/23	Fri 9/15/23
541			Striping (Sealcoat USA)	2 days	Wed 8/30/23	Thu 8/31/23
542			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Fri 1/5/24	Mon 1/15/24
543			Pulling Underground Wire (Pantel)	7 days	Fri 1/5/24	Mon 1/15/24
544			Electrical Overhead (Pantel)	7 days	Fri 1/5/24	Mon 1/15/24
545			Commissioning/De-Commissioning (Pantel)	7 days	Fri 1/5/24	Mon 1/15/24
546			Demo Existing Poles & Foundations (Pantel)	7 days	Fri 1/5/24	Mon 1/15/24
547			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Tue 1/16/24	Thu 1/18/24
548			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
549			<b>SC-01 (Dolson Ave-Republic Plaza)</b>			
550			Sawcut (JP Hogan)	1 day	Tue 6/13/23	Tue 6/13/23
551			Demo Curb & Sidewalk / Curb Drains / Grading	7 days	Mon 7/17/23	Tue 7/25/23
552			Install Curb (A&K)	3 days	Tue 7/25/23	Thu 7/27/23
553			Prep & Install Sidewalks	3 days	Wed 7/26/23	Fri 7/28/23
554			Restoration, Signs, Pave Driveways	1 day	Mon 7/31/23	Mon 7/31/23
555			Textured Crosswalk (Harbour Roads)	1 day	Mon 9/18/23	Mon 9/18/23
556			Clean, Punchlist, Closeout	2 days	Tue 9/19/23	Wed 9/20/23
557			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
558			<b>TO-02 (Dolson Ave-Campbell Plaza (Right) &amp; Dolson Ave-Playtogs Plaza (Left))</b>			
559			Sawcut (JP Hogan)	1 day	Tue 6/13/23	Tue 6/13/23
560			Demo Curb & Sidewalk / Curb Drains / Grading	15 days	Mon 7/17/23	Fri 8/4/23
561			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Tue 7/18/23	Mon 7/31/23
562			Install Curb (A&K)	5 days	Tue 7/25/23	Mon 8/14/23
563			Prep & Install Sidewalks	6 days	Wed 7/26/23	Wed 8/16/23

ID		Task Mode	Task Name	Duration	Start	Finish
564			Drainage Improvements	10 days	Mon 7/31/23	Fri 8/11/23
565			Restoration, Signs, Pave Driveways	1 day	Thu 8/17/23	Thu 8/17/23
566			Milling (Jorrey)	3 days	Tue 8/22/23	Thu 8/24/23
567			Paving Road	3 days	Fri 8/25/23	Tue 8/29/23
568			Textured Crosswalk (Harbour Roads)	1 day	Wed 9/20/23	Wed 9/20/23
569			Striping (Sealcoat USA)	2 days	Wed 8/30/23	Thu 8/31/23
570			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Tue 1/16/24	Wed 1/24/24
571			Pulling Underground Wire (Pantel)	7 days	Tue 1/16/24	Wed 1/24/24
572			Electrical Overhead (Pantel)	7 days	Tue 1/16/24	Wed 1/24/24
573			Commissioning/De-Commissioning (Pantel)	7 days	Tue 1/16/24	Wed 1/24/24
574			Demo Existing Poles & Foundations (Pantel)	7 days	Tue 1/16/24	Wed 1/24/24
575			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Thu 1/25/24	Mon 1/29/24
576			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
577			<b>TO-01 (CR78-Dolson Ave (Right) &amp; Dolson Ave-Abe Isseks Dr (Right) &amp; Dolson Ave-Abe Isseks Dr (Left) &amp; Dolson Ave-CR78 (Left))</b>			
578			Sawcut (JP Hogan)	3 days	Tue 4/25/23	Thu 4/27/23
579			Demo Curb & Sidewalk / Curb Drains / Grading	21 days	Mon 8/7/23	Tue 10/17/23
580			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Tue 8/8/23	Mon 8/21/23
581			Install Curb (A&K)	11 days	Fri 8/11/23	Wed 11/1/23
582			Prep & Install Sidewalks	9 days	Mon 8/14/23	Fri 10/27/23
583			Drainage Improvements	8 days	Wed 10/11/23	Fri 10/20/23
584			Restoration, Signs, Pave Driveways	1 day	Mon 10/30/23	Mon 10/30/23
585			Milling (Jorrey)	3 days	Tue 8/22/23	Thu 8/24/23
586			Paving Road	3 days	Fri 8/25/23	Tue 8/29/23
587			Textured Crosswalk (Harbour Roads)	2 days	Thu 9/21/23	Fri 9/22/23
588			Striping (Sealcoat USA)	2 days	Wed 8/30/23	Thu 8/31/23
589			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Thu 1/25/24	Fri 2/2/24
590			Pulling Underground Wire (Pantel)	7 days	Thu 1/25/24	Fri 2/2/24
591			Electrical Overhead (Pantel)	7 days	Thu 1/25/24	Fri 2/2/24
592			Commissioning/De-Commissioning (Pantel)	7 days	Thu 1/25/24	Fri 2/2/24
593			Demo Existing Poles & Foundations (Pantel)	7 days	Thu 1/25/24	Fri 2/2/24
594			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Mon 2/5/24	Wed 2/7/24
595			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
596			<b>TO-01A (Dolson Ave (Right) &amp; Dolson Ave-Webb Rd (Left))</b>			
597			Sawcut (JP Hogan)	5 days	Mon 6/5/23	Fri 6/9/23
598			Demo Curb & Sidewalk / Curb Drains / Grading	15 days	Mon 8/7/23	Fri 8/25/23
599			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Tue 8/8/23	Mon 8/21/23
600			Install Curb (A&K)	5 days	Tue 8/15/23	Wed 9/6/23



ID		Task Mode	Task Name	Duration	Start	Finish
601			Prep & Install Sidewalks	6 days	Wed 8/16/23	Thu 9/7/23
602			Restoration, Signs, Pave Driveways	1 day	Fri 9/8/23	Fri 9/8/23
603			Milling (Jorrey)	3 days	Tue 8/22/23	Thu 8/24/23
604			Paving Road	3 days	Fri 8/25/23	Tue 8/29/23
605			Striping (Sealcoat USA)	2 days	Wed 8/30/23	Thu 8/31/23
606			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Mon 2/5/24	Tue 2/13/24
607			Pulling Underground Wire (Pantel)	7 days	Mon 2/5/24	Tue 2/13/24
608			Electrical Overhead (Pantel)	7 days	Mon 2/5/24	Tue 2/13/24
609			Commissioning/De-Commissioning (Pantel)	7 days	Mon 2/5/24	Tue 2/13/24
610			Demo Existing Poles & Foundations (Pantel)	7 days	Mon 2/5/24	Tue 2/13/24
611			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Wed 2/14/24	Fri 2/16/24
612			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
613			<b>SC-18 (Wickham Ave-Prospect St-Smith St)</b>			
614			Sawcut (JP Hogan)	3 days	Mon 6/5/23	Wed 6/7/23
615			Demo Curb & Sidewalk / Curb Drains / Grading	3 days	Wed 8/9/23	Fri 8/11/23
616			Install Curb (A&K)	1 day	Mon 8/14/23	Mon 8/14/23
617			Prep & Install Sidewalks	1 day	Tue 8/15/23	Tue 8/15/23
618			Drainage Improvements	2 days	Wed 8/9/23	Thu 8/10/23
619			Restoration, Signs, Pave Driveways	1 day	Wed 8/16/23	Wed 8/16/23
620			Milling (Jorrey)	4 days	Wed 7/26/23	Mon 7/31/23
621			Paving Road	2 days	Tue 8/1/23	Wed 8/2/23
622			Striping (Sealcoat USA)	3 days	Thu 8/10/23	Mon 8/14/23
623			Clean, Punchlist, Closeout	2 days	Tue 8/15/23	Wed 8/16/23
624			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
625			<b>Phase III</b>			
626			Survey (Lanc & Tully)	143 days	Thu 4/18/24	Thu 11/7/24
627			Utility Relocation (Utility Companies)	143 days	Thu 4/18/24	Thu 11/7/24
628			Work Zone Traffic Control	143 days	Thu 4/18/24	Thu 11/7/24
629			<b>Fabrication</b>			
630			Curb	46 days	Mon 2/27/23	Mon 5/1/23
631			Traffic Signal Poles	138 days?	Mon 3/20/23	Mon 10/2/23
632			Pedestrian Poles	138 days?	Mon 3/20/23	Mon 10/2/23
633			<b>TO-19 (Monhagen Ave-W. Main St (Right) - W. Main St-Monhagen Ave (Left) &amp; Monhagen Ave-W. Main St (Left) &amp; W. Main St-Monhagen Ave (Right))</b>			
634			Sawcut (JP Hogan)	3 days	Mon 4/1/24	Wed 4/3/24
635			Demo Curb & Sidewalk / Curb Drains / Grading	6 days	Thu 5/2/24	Mon 5/13/24
636			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Fri 5/3/24	Thu 5/16/24